

Quotation Date: 16 Oct 2019

Customer Contact Details

Phone: 97887-80888

Email: j.dhinakar@yahoo.com

Address: GV RESIDENCY

Customer

Name: MRS.SUDHA

Customer ID: CHN-MW-0140

Quote ID: CBE-SMW-0912

Dealer

Name: Sun Modern World

Phone: 9585187320

Email: KalaiselviK@magickwoods.com

Designer

Name: Kalaiselvi

Phone: 9585187320

Email: KalaiselviK@magickwoods.com

Quote valid upto: 31 Oct 2019



45 Days Installation Guarantee



California Air Regulation Board



Forest Stewardship Council



5 Years Warranty

For any queries, requests or complaints, please reach us on our Toll Free Number: 1800-572-3004

Kitchen

CABINET LIST

S.No	Cabinet Code	Carcass	Shutter	Hinges	Drawers	Handles	Flap up	Qty	Price
	Base Cabinet								
1	B50FH - 500mm 1 door unit with internal shelf	Carcass Cost (Particle Board)	Plywood SS 1MM HGL Laminated	Hettich Soft Close	NA	Handle 5	NA	1	₹ 14,944.0
2	BS90FH - 900mm 2 door sink unit	Carcass Cost (Particle Board)	Plywood SS 1MM HGL Laminated	Hettich Soft Close	NA	Handle 5	NA	1	₹ 18,202.0
3	BP30 - 300mm Bottle pull out unit	Carcass Cost (Particle Board)	Plywood SS 1MM HGL Laminated	Hettich Soft Close	NA	Handle 5	NA	1	₹ 9,930.0
4	B3DL90 - 900mm 2 Small & 1 Large Drawer unit	Carcass Cost (Particle Board)	Plywood SS 1MM HGL Laminated	Hettich Soft Close	NA	Handle 5	NA	1	₹ 28,144.0
5	BCB90FH - 900 Blind corner unit with internal shelf	Carcass Cost (Particle Board)	Plywood SS 1MM HGL Laminated	Hettich Soft Close	NA	Handle 5	NA	1	₹ 22,017.0
6	B2D90 - 900mm 2 Equal Drawer unit	Carcass Cost (Particle Board)	Plywood SS 1MM HGL Laminated	Hettich Soft Close	NA	Handle 5	NA	1	₹ 19,032.0
7	B45FH - 450mm 1 door unit with internal shelf	Carcass Cost (Particle Board)	Plywood SS 1MM HGL Laminated	Hettich Soft Close	NA	Handle 5	NA	1	₹ 13,409.0
8	B100FH - 1000mm 2 door unit with internal shelf	Carcass Cost (Particle Board)	Plywood SS 1MM HGL Laminated	Hettich Soft Close	NA	Handle 5	NA	1	₹ 24,590.0
	Tall Cabinet								
9	T60-203 - 600mm Tall 2 door unit with internal shelf	Carcass Cost (Particle Board)	Plywood SS 1MM HGL Laminated	Hettich Soft Close	NA	Handle 5	NA	1	₹ 40,020.0
	Wall Cabinet								
10	W50-58 - 500mm 1 door unit with internal shelf	Carcass Cost (Particle Board)	Plywood SS 1MM HGL Laminated	Hettich Soft Close	NA	Handle 5	NA	1	₹ 12,716.0
11	WF40-72 - 400mm wall open unit with internal shelf	Carcass Cost (Particle Board)	Plywood SS 1MM HGL Laminated	NA	NA	NA	NA	1	₹ 10,288.0
12	W45-58 - 450mm 1 door unit	Carcass Cost (Particle Board)	Plywood SS 1MM HGL Laminated	Hettich Soft Close	NA	Handle 5	NA	2	₹ 22,848.0
13	W90-58 - 900mm 2 door unit	Carcass Cost (Particle Board)	Plywood SS 1MM HGL Laminated	Hettich Soft Close	NA	Handle 5	NA	1	₹ 18,436.0
14	W100-58 - 1000mm 2 door unit with internal shelf	Carcass Cost (Particle Board)	Plywood SS 1MM HGL Laminated	Hettich Soft Close	NA	Handle 5	NA	1	₹ 21,880.0
	Others Cabinet								
15	FB100 - Base 100mm Filler	Carcass Cost (Particle Board)	Plywood SS 1MM HGL Laminated	NA	NA	NA	NA	5	₹ 4,740.0
16	PE-B - Base end panels	Carcass Cost (Particle Board)	Plywood SS 1MM HGL Laminated	NA	NA	NA	NA	4	₹ 22,752.0
17	PE-W58 - Wall end panels	Carcass Cost (Particle Board)	Plywood SS 1MM HGL	NA	NA	NA	NA	5	₹ 12,325.0

S.No	Cabinet Code	Carcass	Shutter	Hinges	Drawers	Handles	Flap up	Qty	Price
18	PE-T203 - Tall end panels	Carcass Cost (Particle Board)	Plywood SS 1MM HGL Laminated	NA	NA	NA	NA	1	₹ 15,927.00
							Total	Price:	₹ 332,200.00
				THRE	EE LAKH THIRT	Y TWO THOU	SANDS T	WO HUI	NDRED RUPEES

* ACCESSORIES LIST

No Accessories Selected

★ INSTALLATION

S.No	Details	Price
1	100 Per Square Feet (0 X 100)	₹ 0.00
	Total Price	₹ 0.00
		-

SUMMARY

S.No	Description		Price
1	Cabinet Price		₹ 332,200.00
2	Installation		₹ 0.00
		Grand Total:	₹ 332,200.00
		THREE LAKH THIRTY TWO THOUSANDS TWO HU	JNDRED RUPEES

♦ NOTES

s	S.No	Details
	1	Appliances - Clients scope.
	2	Worktop - Clients scope.

*** TERMS AND CONDITIONS**

Payment:

- 70% advance against confirmed P.O / approved Quotation and balance 30% before despatch of materials Services /materials other than quoted shall be charged at seperately Necessary water/electricity and other required services to be provided free of cost at site of work.
- Proper storage of materials and tools to be provided at site. Approval of estimates, designs and colour to be has to be provided before commencement of work.

Completion Duration:

5 - 7 weeks from the date of confirmed P.O/advance /colour confirmation Completion of project is subject to site availability and incase of any delay in handing of by the client/architect/consultant, finished products can be inspected at the factory and balance payment to be released. Ware house charges shall be applicable incase the client wants the finished products to be stored at our end.

Validity:

- Quotaion Validity: 30 days from the date of submission
- Final offer Validity: 7 days from the date of offer finalisation

Commercial:

- All rates quoted are inclusive of all duties and taxes
- Installation charges included*
- Freight / Transportation charges included*

Others:

- o Granite / Gas Hob / Sink / Chimney and other related appliances not in our scope.
- o Civil / Plumbing, Sanitary works not in our scope.
- Electrial / Electrial fitting not in our scope, untill & unless quoted for.



Incomparable standards



The latest trends



Unparalleled craftsmanship



Simplicity at its best

Thank You!

The end of the Quote.